

El Camino College Facilities Steering Committee February 5, 2018 2:30 pm – 4:00 pm Library 202

Purpose Statement:

The Facilities Steering Committee will provide input for Program Planning, review related documents, and make recommendations for the Facilities Master Plan; updated information will be distributed to constituents represented by committee members.

Strategic Initiative C - Collaboration:

Advance an effective process of collaboration and collegial consultation conducted with integrity and respect to inform and strengthen decision-making.

Members:

Jack BayRoss MiyashiroLuukia SmithBrian FahnestockRory NatividadEricka SolorzanoAlec JohnsonAnn O'BreinClaudia StriepeDena MaloneyJean ShankweilerShobhana Warrier

Jane Miyashiro Angela Simon

Alternate Members/Support:

Irene Graff – Support

Jaynie Ishikawa – Support

Dipte Patel – Support

Berkeley Price – Alternate
Rick Yatman - Support

Agenda:

1. Approval of Minutes from December 4, 2017 All

2. Introduction of Jack Bay B. Fahnestock

3. Bond Project Update

http://www.elcamino.edu/administration/campus-committees/facilities-steeringcommittee/docs/2018/ECC-Map-Phased-Program-Budget.pdf

4. Administration Bldg. Remodel - Current Status J. Bay

Health & Safety Update
 http://www.elcamino.edu/administration/campus-committees/facilities-steering-committee/docs/2018/Health-Safety-Issues-2017-012318.pdf

- 6. Future Meeting Dates (Monthly or Quarterly)

 B. Fahnestock
- 7. Other
- 8. Adjournment

2017/2018 Facilities Steering Committee Goals:

- 1. Strengthen the Facilities Steering Committee's understanding of facilities planning topics, and share information with constituent groups.
- 2. Set standards and expectations for new building projects before being presented to user groups for input.
- 3. Develop a process to understand and communicate with constituent groups the Facilities Master Plan implementation updates.

El Camino College - Administrative Services Minutes of the Facilities Steering Committee – December 4, 2017

Purpose Statement: The Facilities Steering Committee will provide input for Program Planning, review related documents, and make recommendations for the Facilities Master Plan; updated information will be distributed to constituents represented by committee members.

Strategic Initiative C – Collaboration: Advance an effective process of collaboration and collegial consultation conducted with integrity and respect to inform and strengthen decision-making.

Members Present: Tom Brown, Brian Fahnestock, Dena Maloney, Heather Parnock, Alec Johnson, Angela Simon, Luukia Smith, Jean Shankweiler, Claudia Striepe, Shobhana Warrier

Alternates/Guests and Support Staff Present: Irene Graff, Jeffrey Hinshaw, Berkeley Price, Dipte Patel

- 1. The minutes of November 6, 2017 was approved.
- 2. Facilities Master Plan Report the report has not changed much from the last meeting. The only change is the delay in awarding the pool/classroom/swing space project. The award will be on the January board agenda. Bidders have been notified of the delay. We will be leasing modular buildings to relocate the classroom in the pool project. Modular will be placed near the softball field. It should be noted the group voted unanimously to keep the "pool/classroom" name instead of "natatorium".

If you look at this link, http://www.elcamino.edu/administration/campus-committees/facilities-steering-committee/2017/Pathways-through-Current-Construction-Projects.pdf, is the progression of construction with the dollar amount for each of the projects for the next six months. The map also shows the path of travel around the construction area. These are the accessible route for ADA.

Question was raised as to where the student activities center will be moved? Student activities will be moved to where the communications building sits now.

If you look at the map http://www.elcamino.edu/administration/campus-committees/facilities-steering-committee/2017/Pathways-through-Current-Construction-Projects.pdf, it shows the Student Services building will be substantially completed by June 2108. It will not be ready for full occupancy, but some of the programs can be moved into the building so that the impact to all users is a minimum.

3. ADA transition plan update – Jaynie did not have anything new to discuss for today's meeting. We hired a consultant (Glen Dea), who went through the whole campus and put a list together. The next step is to meet with Glen Dea and come up with a systemic approach to correct the problems that have been identified. After this is done, then we will bring together the PARC committee to show them the plan. This item will be brought back to this committee when there is more information to report.


- 4. Goals of the committee same as #8
- 5. Gender Neutral Bathroom– not on the website. Discussion occurred as to where on the ECC website it was to be located.
- 6. Health & Safety All items currently in process. There are many more work orders that facilities is working on, but these are the top priority ones.
 - a. Student representative brought up the issue of the Activities Center men's bathroom having no stall doors. Facilities will retrofit the stalls from the material salvaged from the Administration Bldg., because within eight months the Student Activities center will be going under construction.
 - b. Question was asked regarding the boxes with records that had rat droppings: these boxes had scanned records. Before they were sent to be destroyed a sampling of 10% needed to be taken to see if the files were scanned properly. Once the boxes were opened, they found mold and rat droppings. Subsequently, the documents had to be cleaned by an outside firm before the sampling could be done.
- 7. Car charging stations update We got a grant to install the charging station from the state. Charging stations are installed in Lot C.
 - a. We have 10 slots allocated for charging.
 - b. We are in the process of writing policies.
 - c. We are working through all the issues of what to do once a car is finished charging but still parked, do we ticket a car or not.
 - d. Public Relations will be sending out notice to students. It was noted, that students only use the web page for getting into MyECC and nothing else, but all student use ECC Instagram. Maybe we need to advertise there.
 - e. We have started receiving payment for the charging stations.
- 8. 2017-18 Facilities Steering Committee Goals Development The main goal of this group is to communicate the information from this meeting to the constituents that each committee member represents. The goals for 2018-19 are below:
 - a. Goal #1 Strengthen the Facilities Steering Committee understands of Facilities planning topic, and share information with constituent groups.
 - b. Goal #2 Set standards and expectations for new building projects before being presented to user groups for input.
 - c. Goal #3 Develop process to understand and communicate with constituent groups the Facilities Master Plan Implementation updates.

If you want to add any more goals, please send them to Brian and we will put it on the next meeting agenda


9. Other

ASO is doing a sustainable garden near the Campus Theatre.


10. Adjournment




El Camino Construction Projects			
	Phase	Substantial Completion	Program Budget
Student Services Center	Construction	6/22/2018	\$45,279,674.00
Gymnasium	Construction	7/8/2018	\$37,636,333.00
Pool Natatorium	Bid	8/1/2020	\$48,702,372.00
New Administration Bldg	Bid	12/7/2019	\$16,161,470.00
Administration Bldg Demo	Construction	1/30/2018	\$2,112,738.00
Lot C Parking Structure	Closeout	2/28/2018	\$24,537,491.00
Lot F & E Parking Structure	Construction	5/30/2017	\$31,585,571.00
		Map 1	1/25/2018




El Camino Construction Projects			
	Phase	Substantial Completion	Program Budget
Student Services Center	Construction	6/22/2018	\$45,279,674.00
Gymnasium	Construction	4/11/2018	\$37,636,333.00
Pool Natatorium	Construction	8/1/2020	\$48,702,372.00
New Administration Bldg	Construction	12/7/2019	\$161,161,470.00
Demo Student Services & Student Activities Bldg	Design	12/31/2019	\$9,123,935.00
		Map 2	1/25/2018




El Camino Construction Projects			
	Phase	Substantial Completion	Program Budget
Pool Natatorium	Construction	8/1/2020	\$48,702,372.00
New Administration Bldg	Construction	12/7/2019	\$16,161,470.00
New Arts	Design	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Design	1/19/2022	\$25,770,766.00
Demo Student Services & Student Activities Bldg	Construction	12/31/2019	\$9,123,935.00
New Student Activities Center	Design	7/31/2021	\$10,000,000.00
		Map 3	1/25/2018




El Camino Construction Projects			
	Phase	Substantial	Program Budget
		Completion	
Pool Natatorium	Construction	8/1/2020	\$48,702,372.00
New Administration Bldg	Construction	12/7/2019	\$16,161,470.00
New Arts	Design	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Construction	1/19/2022	\$25,770,766.00
Demo Student Services & Student	Construction	12/31/2019	\$9,123,935.00
Activities Bldg			
New Student Activities Center	Design	7/31/2021	\$10,000,000.00
Demo Pool/Health Care Ctr/South Gym	Design	1/28/2021	\$7,000,000.00
		Map 4	1/25/2018




El Camino Construction Projects			
	<u>Phase</u>	Substantial Completion	Program Budget
Pool Natatorium	Construction	8/1/2020	\$48,702,372.00
New Administration Bldg	Construction	12/7/2019	\$16,161,470.00
New Arts	Construction	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Design	1/19/2022	\$25,770,766.00
Demo Student Services & Student Activities Bldg	Construction	12/31/2019	\$9,123,935.00
New Student Activities Center	Design	7/31/2021	\$10,000,000.00
Demo Pool/Health Care Ctr/South Gym	Design	1/28/2021	\$7,000,000.00
		Map 5	1/25/2018




El Camino Construction Projects			
	Phase	Substantial Completion	Program Budget
Pool Natatorium	Construction	8/1/2020	\$48,702,372.00
New Arts	Construction	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Construction	1/19/2022	\$25,770,766.00
New Student Activities Center	Construction	7/31/2021	\$10,000,000.00
Demo Pool/Health Care Ctr/South Gym	Construction	1/28/2021	\$7,000,000.00
Demo North Gym & Fitness Plaza Phase 2	Design	5/9/2022	\$3,977,845.00
Library Renovation	Design	1/28/2024	\$15,452,759.00
	ļ	Map 6	1/25/2018




El Camino Construction Projects			
	Phase	Substantial	Program Budget
		Completion	
New Arts	Construction	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Construction	1/19/2022	\$25,770,766.00
New Student Activities Center	Design	7/31/2021	\$10,000,000.00
Demo Pool/Health Care Ctr/South Gym	Construction	1/28/2021	\$7,000,000.00
Demo North Gym & Fitness Plaza Phase	Design	5/9/2022	\$3,977,845.00
Library Renovation	Design	1/28/2024	\$15,452,759.00
	1	Map 7	1/25/2018




El Camino Construction Projects			
	Phase	Substantial Completion	Program Budget
New Arts	Construction	1/19/2022	\$38,616,163.00
New Student Activities Center	Construction	7/31/2021	\$10,000,000.00
Social & Behavioral Sciences	Construction	1/19/2022	\$25,770,766.00
Demo North Gym & Fitness Plaza Phase 2	Construction	5/9/2022	\$3,977,845.00
Demo Arts & Behavioral Science	Design	10/31/2022	\$5,772,651.00
Library Renovation	Design	1/28/2024	\$15,452,759.00
		Map 8	1/25/2018



El Camino Construction Projects			
	<u>Phase</u>	<u>Substantial</u> <u>Completion</u>	Program Budget
New Arts	Construction	1/19/2022	\$38,616,163.00
Social & Behavioral Sciences	Construction	1/19/2022	\$25,770,766.00
Demo North Gym & Fitness Plaza Phase 2	Construction	5/9/2022	\$3,977,845.00
Demo Arts & Behavioral Science	Design	10/31/2022	\$5,772,651.00
Library Renovation	Construction	1/28/2024	\$15,452,759.00
		Map 9	1/25/2018



El Camino Construction Projects			
	<u>Phase</u>	<u>Substantial</u> <u>Completion</u>	Program Budget
New Music Theater	Design	5/31/2026	\$42,742,826.00
Demo North Gym & Fitness Plaza Phase 2	Construction	5/9/2022	\$3,977,845.00
Demo Arts & Behavioral Science	Construction	10/31/2022	\$5,772,651.00
Library Renovation	Construction	1/28/2024	\$15,452,759.00
		Map 10	1/25/2018



El Camino Construction Projects			
	Phase	Substantial	Program Budget
	144	Completion	2-75 344
Demo Arts & Behavioral Science	Design	10/31/2022	\$5,772,651.00
New Music Theater	Design	5/31/2026	\$42,742,826.00
Library Renovation	Construction	1/28/2024	\$15,452,759.00
		Map 11	1/25/2018

Health & Safety Issues (Top Priority) 1.22.18

- Chemistry Stock Room
 - o Keenan walked the damaged rooms and assigned American Restoration to perform the work.
- Gender Neutral Restrooms
 - Permanent signage has been delivered. Installation January 2018
- HazMat bunker abatement
 - o Interior repairs mid-January
- Admissions Boxes
 - o Do we need to keep the remaining 85 boxes?
 - o Ross M to provide direction.
- Financial Aid
 - o Windows and counter are not adequate for staff? Researching with Brian.
- Institutional Research
 - o The cords running from the wall to the cubicles shifted to the center need covers.
 - Keys for desk drawers needed.
- Bird Droppings (Stadium, Central Plant, Bookstore and parking lot cameras)
 - Bookstore 60% complete
 - O Working with Bird-Be-Gone to develop a scope of work. 2018 project?
- Bookstore Receiving area
 - Abatement TBD.
- ADA access Humanities
 - o Locksmith adjusted all doors to meet ADA push/pull guidelines.
- Baseball & Softball Field
 - Resurfacing of outfields needed. Uneven surface is safety issue for players.
 - J.Bay recommends Field Turf
- Admissions Office Remodel
 - 95% complete. Flooring to be completed by end of January
- Campus Exterior Light
 - o Approx 81 lights out as reported 1-22-18
 - o 34 are still being repaired
 - o 8 pole lights out that belong to the city. Contacting Public Works to submit a work request.
- Practice Field Damage
 - o Tears at Practice Kick Zone are causing a trip hazard.
 - o Contract in place with Field Turf to repair in early February.
- MBAH Division Office Card Readers
 - o Parts ordered (Leadtime 8 weeks) March Project
- HR Card Reader Security Issue
 - Parts arrived and are in receiving.
- HVAC at Pace
 - Units ordered and scheduled to arrive end of January
 - Space heaters delivered in the interim. Rejected by PACE.